

Office of the Chief Fire Officer, Bengaluru-East Zone, Karnataka Fire & Emergency Services, No.04, Commissariat Road, Bengaluru-560 025.



No. 183/CFO/Bng-East/FSR/2019

Dated: 12-04-2019.

ANNEXURE – B Group - B Educational Buildings

To,
The Principal
M/s. Sri Chaitanya Techno School,
Sy No. 11, Royal Palm Layout,
Gubbalala, Utarahalli Hobli,
Off Kanakapura Road,
Bengaluru 560 062.

Sir,

Sub: Issue of "Fire safety recommendation Certificate" to "M/s. Sri Chaitanya Techno School, Sy No. 11, Royal Palm Layout, Gubbalala, Utarahalli Hobli, Off Kanakapura Roa, Bengaluru – 560 062" - reg.

Ref: 1) Your request letter dated: 28-02-2019.

2) Inspection report No:05/DFO/HMFS/Advice/2019 dt: 03/04/19.

<<<>>>>

With reference to the subject above cited, the premises of "M/s. Sri Chaitanya Techno School, Sy No. 11, Royal Palm Layout, Gubbalala, Utarahalli Hobli, Off Kanakapura Roa, Bengaluru — 560 062" was inspected by the District Fire Officer, Hulimavu Fire Station, Bengaluru on 13-03-2019 with respect to Fire prevention, Fire fighting and Evacuation measures to be complied in the above premises and has submitted the details as under.

Part-A. Details of the building / premises :-

01	Name and Address of the Applicant.	:	The Principal M/s. Sri Chaitanya Techno School, Sy No. 11, Royal Palm Layout, Gubbalala, Utarahalli Hobli, Off Kanakapura Road, Bengaluru 560 062.	
02	premises.		M/s. Sri Chaitanya Techno School, Sy No. 11, Royal Palm Layout, Gubbalala, Utarahalli Hobli, Off Kanakapura Road, Bengaluru 560 062.	
03			Mr .Sanjay.B.R Royal palm layout , Gubbalala, Utarahalli hobli , Off Kanakapura road , Bangalore62	

04	Number of buildings	1	01 Building			
05	Number of floors	:	Ground + 02Upper floors.			
06	Floor-wise details of occupancy:-					
	Ground floor		18 Class rooms ,01 office room, 01 Principal room, Admin office ,01 medical room, office area, waiting hall, Swimming pool.			
	1 st Floor	:	24 Class rooms ,01 Staff room.			
	2 nd Floor	:	12 Class rooms ,02 labs, 01Library room, 03 Conference hall.			
07	Height of the building	:	11.20 mtrs			
08	Site area	:	6,229.86 Sq.mtrs.			
09.	Built-up area of each floor:-	:	Ground floor : 1,601.81 Sq.mtrs. 1 st floor : 1,601.81 Sq.mtrs 2 nd floor : 1,601.81 Sq.mtrs			
10.	Total built-up area	:	4,805.43 Sq.mtrs.			
11.	Surrounding properties:-					
	West (Front)		08.00mtrs wide internal palm layout road			
	East (Rear)		Private Vacant land.			
	North (Side)	:	Residential house			
	South (Side)	:	Private Vacant land.			
12.	Set-back area available around the building :-					
	West (Front)	:	6.60 mtrs.			
	East (Rear)	:	4.50 mtrs.			
	North (Side)	:	8.80 mtrs			
	South (Side)	:	2.40 mtrs.			

<u>Part-B</u>. On inspection of this School premises, the following fire prevention, fire fighting and evacuation measures recommended are considered absolutely essential from fire safety point of view:-

SI. No. (1) Details (02) O1. Accessibility to the premises		Existing (03)	Recommendations (04) Complied.	
		The Premises is accessible from 12.00mtrs wide palm's layout road located on the western side and is hardened to carry the weight of 45,000kgs.		
02.	No. of entrances Entrances: 1 no Width of entry / exit 01 entrance of 6.10 mtrs width. 01 Exits of 7.00mtrs width .			
03.			Complied.	

East Zone

04.	Diesel generators.	Provided 01r minimum 30kva			f Complied.
05.	No. of staircases available	Nos. of staircases	:	02 nos	Complied.
		Width of staircases	:	2.00mtr each	
		Width of treads	:	12cms each	
		Height of risers	:	6.0 cms each	
		Nos. of riser per flight	:	13 nos each	
		Height of handrails	:	1.00mtr each	
		Head room clearance	:	2.80 mtr Each.	
06.	No of lifts	No li	fts	EdCII.	Complied.
07.	Fire extinguisher	extinguishers,	extinguishers, each of 05 Kgs capacity have been provided in		
	First aid Hose reel hose.	02nos of Hose minimum 19mm length to reach of each floor has with a shut off nozzle of 5mm sinhas been coroverhead tank capacity with a capable of delivious water per minute	sizethe braze.	e of adequate farthest point been provided anch having a Each hose reelected to an of 10,000ltrs pooster pump	
. Es	scape routes	Marked at each to guide the empto move safer placemergency.	loy	ees /Students	Complied
Fir	re order	Notice boards details of action to employees in emergency/fire hawith telephone Anjanapura Fire s 22971609 & numbers of neare Service.	ca is b tati	een displayed number of on i.e. 080— telephone	Complied

11. Fire fighting training	Not trained.	40% of the employees should be get trained in fire prevention& firefighting at the R.A.Mundkur Fire & Emergency Services Academy Bannerghatta Road, Bangalore –29.
----------------------------	--------------	--

Under the circumstance stated above, there is No Objection to run education activities in your school building subject to the condition of maintaining the existing fire fighting system in good working condition and arrange 40% of the staff/employees training part within 90 days positively without fail. "This Fire safety recommendation Certificate valid for Only One Year from the date of issue and is renewable without fail".

All requirements recommended above are as per National Building Code-2016 Part-4 clause 3.1.3 of Fire and Life safety will have to be complied with mandatorily.

Bengaluru 20 2 Zone *

Yours faithfully,

10 12/W/18

Chief Fire Officer Bengaluru East Zone Bengaluru

Copy to the District Fire Officer, Hulimavu Fire Station, Bengaluru.